

Arnold Irrigation District (AID)
Patron Communication
April 17, 2025

Dear Patrons:

As we reported in our last letter, K&E Construction requested that the Board extend the substantial completion date on the piping contract for Phase II of the Main Canal Piping Project to May 31st due to weather-related delays. The Board did vote to officially extend the substantial completion date at the April board meeting.

Construction is proceeding in accordance with the revised schedule. The next major milestone in the construction process will be the placement of the debris screens on the intake structure for the Phase II section of the pipeline that has been constructed to the west of China Hat Road. The placement of the screens is scheduled to take place on May 6th. We will send an update once the screens are in place.

The Board and District Management regret the need to extend the completion date and recognize that the extended date for starting the irrigation season is a hardship for many patrons. Although the piping process has, at times, been difficult, the Board and Management continue to believe that the Patrons will receive more water, more consistently, once the pipeline project is completed. We appreciate you working with us through the piping process.

We expect to begin taking water out of the river on May 31st and will keep you advised.

Please contact the office or the board member of your district zone if you have any questions.

Sincerely,

Colin Wills

District Manager